

MEETING MINUTES

Rev 1, issued October 1, 2026 (replaces original issue)



Project: Lidl US #1517, Norcross, GA (Ground Up)

Job #: 15170000GR

Meeting #: OAC-001

Type: OAC (pre-mobilization coordination)

Date: Thursday, October 1, 2026, approx. 9:00 AM ET

Location: Google Meet (virtual)

Attendees: Luis F. Marcelino (Place Services Inc.); Tucker Teague (Place Services Inc.); Jens Byer; Chris Manes (CHA Consulting, Inc.); Gabriela Camarillo (Progressive Companies)

Copy to: Bobby McTeague (Project Manager, on PTO)

Prepared by: Luis F. Marcelino, Place Services Inc.

Discussion Items

1. Mobilization and demolition start

- Team expects to be on site Monday, October 5, 2026 to begin mobilizing.
- Demolition may proceed independently of the county pre-construction meetings. No site or right-of-way work begins until those meetings are held.

*Action 1: Confirm Monday 10/5 mobilization to Jens and Chris. **Owner:** Luis F. Marcelino. **Due:** Before 10/5/2026.*

2. County pre-construction meetings

- R.J. Haynes (traffic / right-of-way) is arranging a pre-con with the county. Related: RFI-006, signal plans not included in the authorized plan set (see RFI Log).
- Cole's Construction (site work, demolition, abatement) will arrange a separate pre-con before utility work starts.
- Both contractors will copy Luis on county correspondence; Luis will forward it to Jens and Chris.

*Action 2: Schedule county pre-con for traffic / right-of-way work. **Owner:** R.J. Haynes. **Due:** Before any ROW work. **Date needed.***

*Action 3: Schedule county pre-con for utility work. **Owner:** Cole's Construction. **Due:** Before utility work. **Date needed.***

*Action 4: Forward county correspondence to Jens and Chris. **Owner:** Luis F. Marcelino. **Due:** Ongoing.*

3. County inspector

- The assigned county inspector visited the site recently, saw equipment arriving, and asked to meet the team before work starts, possibly before demolition.
- Chris has the inspector's contact information.

*Action 5: Send inspector contact information to Luis. **Owner:** Chris Manes. **Due:** TBD, date needed.*

*Action 6: Contact inspector before starting work (including demo, if requested). **Owner:** Luis F. Marcelino. **Due:** Before 10/5/2026.*

4. Civil plan revisions

- Resubmission is on hold until ground is broken and Phase 1 E&S measures are installed, to avoid a hold on the permit.
- Luis concurred with this approach.

*Action 7: Resubmit civil plan revisions; keep team informed of timing. **Owner:** Chris Manes. **Due:** After Phase 1 E&S installed. **Date needed.***

5. Communication

- Copy Tucker Teague and Bobby McTeague (Project Manager, currently on PTO) on all project emails.

- Luis remains closely involved; this ensures coverage when he is out of the office.
- Action 8: Add Tucker Teague and Bobby McTeague to all project correspondence. **Owner:** Jens Byer; Chris Manes. **Due:** Immediately.*

6. Recurring OAC meeting and site visit

- Recurring OAC meeting set for Thursday afternoons once next week's start is confirmed.
 - Jens plans to visit the site within the next 2 to 3 weeks; date to be set later.
 - Luis's team is also finalizing permits for the Fredericksburg store.
- Action 9: Send recurring Thursday-afternoon OAC invite to all attendees. **Owner:** Jens Byer. **Due:** 10/8/2026.*
- Action 10: Schedule site visit. **Owner:** Jens Byer. **Due:** Approx. 10/22/2026.*

7. Contract and Procore

- Jens will upload the fully executed contract to Procore.
 - The inflation discussion will be logged in Procore as a change item. PCO number to be assigned once it is entered in the Change Order Log.
 - Demolition and abatement costs will be applied against the allowance, as before.
- Action 11: Upload fully executed contract to Procore. **Owner:** Jens Byer. **Due:** TBD, date needed.*
- Action 12: Log inflation discussion in Procore as a change item. **Owner:** Luis F. Marcelino. **Due:** After contract upload. **Date needed.***

Action Item Summary

#	Action item	Responsible	Due	Status	Linked
1	Confirm Monday 10/5 mobilization to Jens and Chris	Luis F. Marcelino	Before 10/5/2026	Open	
2	Schedule county pre-con for traffic / right-of-way work	R.J. Haynes	Before any ROW work Date needed	Open	RFI-006
3	Schedule county pre-con for utility work	Cole's Construction	Before utility work Date needed	Open	
4	Forward county correspondence to Jens and Chris	Luis F. Marcelino	Ongoing	Open	
5	Send inspector contact information to Luis	Chris Manes	TBD, date needed	Open	
6	Contact inspector before starting work (including demo, if requested)	Luis F. Marcelino	Before 10/5/2026	Open	
7	Resubmit civil plan revisions; keep team informed of timing	Chris Manes	After Phase 1 E&S installed Date needed	Open	
8	Add Tucker Teague and Bobby McTeague to all project correspondence	Jens Byer; Chris Manes	Immediately	Open	
9	Send recurring Thursday-afternoon OAC invite to all attendees	Jens Byer	10/8/2026	Open	
10	Schedule site visit	Jens Byer	Approx. 10/22/2026	Open	
11	Upload fully executed contract to Procore	Jens Byer	TBD, date needed	Open	
12	Log inflation discussion in Procore as a change item	Luis F. Marcelino	After contract upload Date needed	Open	PCO pending

Items marked "Date needed" did not get a calendar due date in the meeting. Please confirm a date at the next OAC meeting.

Next Meeting

Recurring OAC meeting, Thursday afternoons. First meeting expected October 8, 2026; Jens Byer will send the invite.

These minutes reflect the preparer's understanding of the discussion. Please send any corrections or additions within five (5) business days of receipt; otherwise they will be considered accurate.