

02 IT Readiness (All)

23-Mar-2020 11:11 AM CST

Store#xxxx

Item #	Actions	Description	
001 - REQUIREMENTS TO START IT FIT OUT			
001.1	Requirements to Start IT Fit Out	Server room cable tray installed per prototype specification.	
001.2	Requirements to Start IT Fit Out	Server room AC units and piping work fully installed.	
001.3	Requirements to Start IT Fit Out	EZ path system installed for IT and Technical room.	
001.4	Requirements to Start IT Fit Out	Server room floor treated with-antistatic paint.	
001.5	Requirements to Start IT Fit Out	Server room walls painted.	
001.6	Requirements to Start IT Fit Out	Server Room door secured and locked. Keys available to be handed over to IT Cabling contractor and IT Field Engineer.	
001.7	Requirements to Start IT Fit Out	Server room electrical panel installed.	
001.8	Requirements to Start IT Fit Out	Electrical Receptacles above the racks in Server room installed per specification.	
001.9	Requirements to Start IT Fit Out	Server room grounding bar installed.	
001.10	Requirements to Start IT Fit Out	Server room lights installed or temporary lighting provided (if permanent lighting is not working yet).	
001.11	Requirements to Start IT Fit Out	All cable trays installed per prototypical specification.	

001.12	Requirements to Start IT Fit Out	All wall data point locations (except in bakery area) provided with a J box and conduit with pull string and bushing to the nearest cable tray.
001.13	Requirements to Start IT Fit Out	All WiFi data point locations provided with an electrical box at 14 feet AFF or at the bottom of the joist and conduit with pull string and bushing to the nearest cable tray.
001.14	Requirements to Start IT Fit Out	All camera locations provided with a J box and conduit with pull string and bushing to the nearest cable tray.
001.15	Requirements to Start IT Fit Out	All checkout lanes locations provided with cable tray, power poles and electrical receptacles – 4 UPS , 6 Commercial utility (may take place up until 2 weeks after IT has mobilized). Self checkouts need 1 duplex UPS
001.16	Requirements to Start IT Fit Out	Demarc plywood panel installed in electrical / technical room.
001.17	Requirements to Start IT Fit Out	3x4" conduit from to the Demarcation Location (underground).
001.18	Requirements to Start IT Fit Out	One duplex UPS NEMA5-20R and one normal duplex installed on the plywood board for telecom provider equipment.
001.19	Requirements to Start IT Fit Out	Loading dock accessible for truck deliveries.
001.20	Requirements to Start IT Fit Out	IT Server Room accessible from loading dock for equipment transported by pallet jack.
001.21	Requirements to Start IT Fit Out	All cable trays/ conduits reachable without obstruction.

002 - NEXT STEPS PREPARATION

002.1	Next Steps Preparation	Expected date for asphalt pour (binder) [add comment]
002.2	Next Steps Preparation	Expected date for final layer of asphalt [add comment]
002.3	Next Steps Preparation	Expected date for container delivery [add comment]

002.4	Next Steps Preparation	Agreed upon location of container [add comment]
-------	------------------------	---