

SUBMITTAL LOG

Norcross, GA — Lidl #1517 | Job 15170000GR | 4990 Jimmy Carter Blvd, Norcross, GA 30093
Status as of October 1, 2026 | Prepared by Luis Marcelino, Place Services, Inc.



Log entries	11	Returned	3	Pending	8	Pending & overdue	8
-------------	----	----------	---	---------	---	-------------------	---

Pending Review (8)

PSI #	Procore #	Spec	Description	Subcontractor	Reviewer	Sent	Due	Returned	Days	Status	Open item / action
SUB-002	33 4100-2.0	33 4100	Stormwater — First Defense separator (ST8), Up-Flo filter (ST5), CMP detention	Coles Construction	CHA (C. Manes)	08/26/26	09/09/26	—	36	OVERDUE 22 days	No response
SUB-003	33 4100-1.0	33 4100	Site Utilities — HDPE storm pipe (ADS N-12)	Coles Construction	CHA (C. Manes)	08/26/26	09/11/26	—	36	OVERDUE 20 days	No response
SUB-004	33 3000-1.0	33 3000	Site Utilities — Sanitary sewer pipe, cleanouts, covers	Coles Construction	CHA (C. Manes)	08/26/26	09/11/26	—	36	OVERDUE 20 days	No response
SUB-005	33 1000-1.0	33 1000	Site Utilities — Domestic water & irrigation (taps, DCV, RPZ)	Coles Construction	CHA (C. Manes)	08/26/26	09/11/26	—	36	OVERDUE 20 days	No response
SUB-006	33-1.0	33	Site Utilities — Fire main (DI pipe, hydrant, DCDA vault, PIV)	Coles Construction	CHA (C. Manes)	08/26/26	09/11/26	—	36	OVERDUE 20 days	Procore item has NO attachment — attach PSI-0001 pp. 54–91
SUB-008	1-3.0	None	Traffic signal TS-082 — CCTV (AXIS PTZ camera, cable, surge, mount)	R.J. Haynie & Associates	CHA (C. Manes)	09/18/26	09/25/26	—	13	OVERDUE 6 days	No response; no spec section; confirm Gwinnett DOT review
SUB-009	1-2.0	None	Traffic signal TS-082 — Mast arm pole shop drawings (Valmont)	R.J. Haynie & Associates	CHA (C. Manes)	09/18/26	09/25/26	—	13	OVERDUE 6 days	No response; verify unsigned foundation note
SUB-010	1-1.0	None	Traffic signal TS-082 — Mast arm pole structural calcs (Valmont)	R.J. Haynie & Associates	CHA (C. Manes)	09/18/26	09/25/26	—	13	OVERDUE 6 days	No response; no foundation design; seal not digitally signed

Returned (3)

PSI #	Procore #	Spec	Description	Subcontractor	Reviewer	Sent	Due	Returned	Days	Status	Open item / action
SUB-001	230503-1.0	23 0503	HVAC Package — Rev 0	Platinum Air Systems	Progressive (A. Schoch)	09/09/26	09/23/26	09/24/26	15	Approved as Noted	EF-1 & air terminal info — addressed in Rev 1
SUB-001-R1	230503-1.1	23 0503	HVAC Package — Rev 1 (Lennox, CaptiveAire, ductwork, air dist., prelim TAB, EF-1)	Platinum Air Systems	Progressive (A. Schoch)	09/22/26	10/14/26	09/28/26	6	Approved as Noted	Provide TG-1 per plans & diffuser/register/grille schedule
SUB-007	22-1.0	22 (22 1119)	Plumbing Package — fixtures, drains, PRV, water heater, gas meter	Golden Hands Plumbing	Progressive (A. Schoch)	09/03/26	09/11/26	09/25/26	22	Approved as Noted	SK-3: provide ElKay 14-3C16X20-L-18X per CCD 01

Notes: "Days" = days in review (sent to returned, or sent to today if pending). Where Procore has no Final Due Date, the due date is the Fieldwire "Response due" date. SUB-001 Rev 0 due date is a 14-day default. SUB-003 to SUB-006 are Procore Package #1 (Site Utilities) items sharing the Core & Main PSI-0001 package. SUB-008 to SUB-010 are off-site traffic signal work (Gwinnett Co. TS-082). Record copies and PSI cover sheets for each item are filed under documents\submittals.