



Lidl #1517 Norcross, GA · Project Schedule R5 (Mobilization 10/19/26)

Place Services, Inc | Job 15170000GR | 4990 Jimmy Carter Blvd, Norcross, GA 30093 | Data date 10/9/26 | Source: Lidl 1517 Norcross, GA - Project Schedule_R5_2026.10.09.mpp

Mobilization 10/19/26 (Wk -8) · Abatement 2 wks · Demo 2 wks · Earthwork 4 wks · PAD READY 12/11/26 (Wk 0) · 24 wks · SUBSTANTIAL COMPLETION 5/28/27 (Wk 24)

■ Critical task
 ■ Task
 — Summary
 ◆ Contract milestone (forecast)
 ▼ Contract date (deadline)

Red text in Contract column = forecast later than contract date
 ◆ Other milestone

ID	Task Name	Lidl Wk	Dur	Start	Finish	Contract																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
							Sep '26	Oct '26			Nov '26			Dec '26			Jan '27			Feb '27			Mar '27			Apr '27			May '27			Jun '27			Jul '27			Aug '27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
1	CONTRACT MILESTONES (Owner Agreement Sec. 3.6.1 / Exh. J)	Week -9	202d	10/15/26	7/26/27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				



Lidl #1517 Norcross, GA · Project Schedule R5 (Mobilization 10/19/26)

Place Services, Inc | Job 15170000GR | 4990 Jimmy Carter Blvd, Norcross, GA 30093 | Data date 10/9/26 | Source: Lidl 1517 Norcross, GA - Project Schedule_R5_2026.10.09.mpp

Mobilization 10/19/26 (Wk -8) · Abatement 2 wks · Demo 2 wks · Earthwork 4 wks · PAD READY 12/11/26 (Wk 0) · 24 wks · SUBSTANTIAL COMPLETION 5/28/27 (Wk 24)



ID	Task Name	Lidl Wk	Dur	Start	Finish	Contract	Sep '26		Oct '26		Nov '26		Dec '26		Jan '27		Feb '27		Mar '27		Apr '27		May '27		Jun '27		Jul '27		Aug '27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
							-13	-12	-11	-10	-9	-8	-7	-6	-5	-4	-3	-2	-1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
61	Install Phase I E&S Controls, Construction Entrance & Tree Protection	Week -8	5d	10/19/26	10/23/26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															



Lidl #1517 Norcross, GA · Project Schedule R5 (Mobilization 10/19/26)

Place Services, Inc | Job 15170000GR | 4990 Jimmy Carter Blvd, Norcross, GA 30093 | Data date 10/9/26 | Source: Lidl 1517 Norcross, GA - Project Schedule_R5_2026.10.09.mpp

Mobilization 10/19/26 (Wk -8) · Abatement 2 wks · Demo 2 wks · Earthwork 4 wks · PAD READY 12/11/26 (Wk 0) · 24 wks · SUBSTANTIAL COMPLETION 5/28/27 (Wk 24)

■ Critical task
 ■ Task
 — Summary
 ◆ Contract milestone (forecast)
 ▼ Contract date (deadline)

Red text in Contract column = forecast later than contract date
 ◆ Other milestone

[illegible]



Lidl #1517 Norcross, GA · Project Schedule R5 (Mobilization 10/19/26)

Place Services, Inc | Job 15170000GR | 4990 Jimmy Carter Blvd, Norcross, GA 30093 | Data date 10/9/26 | Source: Lidl 1517 Norcross, GA - Project Schedule_R5_2026.10.09.mpp

Mobilization 10/19/26 (Wk -8) · Abatement 2 wks · Demo 2 wks · Earthwork 4 wks · PAD READY 12/11/26 (Wk 0) · 24 wks · SUBSTANTIAL COMPLETION 5/28/27 (Wk 24)

[illegible]