



Melink FPT Commissioning Quick Checklist

TO: EMAIL:
FROM: lidl@melinkcorp.com DATE:
JOB NAME: ADDRESS:
SCHEDULED DATE FOR COMMISSIONING:

Commissioning should not be scheduled until all items can be check complete and active. All items should be running 48 hours before CX.

1. The site has permanent utility power.
2. The site has permanent utility gas.
3. All HVAC Roof Top Units are installed and running with power and gas.
4. All HVAC split units are installed and running with power.
5. The Kitchen Exhaust Fan is installed and powered.
6. Centrifugal Ventilation Fan's above walk-ins are installed, ducted and powered
7. Restroom/Janitor Exhaust Fans are installed and powered.
8. The Emerson BMS panel is installed with power.
9. The Generator is installed and Startup completed.
10. The Electrical Consumption Meter is installed.
11. The Gas Consumption Meter is installed.
12. The IT UPS is installed with power.
13. The Hot Water Heater is installed with power.
14. All Electrical panels and contactors are installed.
15. All lighting is installed with power.

☐	YES		Completed Date
☐	YES		Completed Date
☐	YES		Completed Date
☐	YES		Completed Date
☐	YES		Completed Date
☐	YES		Completed Date
☐	YES		Completed Date
☐	YES		Completed Date
☐	YES		Completed Date
☐	YES		Completed Date
☐	YES		Completed Date
☐	YES		Completed Date
☐	YES		Completed Date
☐	YES		Completed Date
☐	YES		Completed Date

BY SIGNING, I AUTHORIZE MELINK TO PERFORM THE COMMISSIONING ON THE SCHEDULED DATE ABOVE. PLEASE RETURN THE COMPLETED CHECKLIST TO MELINK CORPORATION: FAX (513) 965-7354 EMAIL: logistics@melinkcorp.com. THIS REQUEST FOR WORK WILL ONLY BE SCHEDULED UPON RECEIPT OF COMPLETED CHECKLIST INDICATING THE SITE IS READY. IF THE SITE IS NOT 100% READY BUT THE SCHEDULED DATE IS STILL DESIRED; PLEASE CONTACT MELINK CORPORATION TO DISCUSS ALTERNATIVES.

Supt or PM Signature:

Date:

NOTE: This checklist must be returned to Melink by the due date requested to prevent a **\$500 surcharge** for insufficient notice. In the event that the commissioning cannot be completed within the scheduled timeframe due to site conditions or issues with the installed systems, a revisit to complete the work will be required and additional charges will apply.



LiDL Proto 4 GC Startup Checklist

Please confirm all items on pages 1 through 4 are complete prior to signing and returning this form to:

gary.bishop@emerson.com

darren.ritch@emerson.com

LiDL Store #: _____

Store Address: _____

Once the BMS panel, sensors, I/O boards, network wiring and terminations are complete; and all RTU and DH units have been started up by their respective factory representatives, Emerson will schedule field service to arrive at the LiDL site for FPT/BMS FPT.

The controls contractor, as hired by the General Contractor (GC) to install the BMS System, must complete the following tasks and responsibilities prior to startup. Refer to the BMS drawings provided by LiDL for details.

Install Control Panels:

☐ Install the main control panel (Part Number 851-4393) containing the following components:

- 318-9014 Generic iPro IPG215D BACnet/Modbus (Qty 1)
- 860-1245 Bxe with Display, Site Supervisor (Qty 1)
- 810-3065 Multiflex 168AO – 16 Input, 8 Relay Out, 4AO (Qty 2)

☐ Connect wires from specified circuit breaker but ****DO NOT ENERGIZE BREAKER IN PANEL.**

☐ Properly ground the main panel.

Install Sensors & Wiring:

☐ Install sensors and transducers at their respective locations as indicated in the BMS drawing package.

- ☐ Install IO wire/cabling between control panels and sensors, transducers and actuators as indicated in the BMS drawing package. Label each IO cable at both ends.
- ☐ Install IO wire/cabling between control panels and alarm terminations for security and fire alarm panels.
- ☐ Terminate sensor, transducer, and actuator IO wiring/cabling at the terminal blocks as indicated in the BMS drawing package.
- ☐ Install IO wire/cabling between condensate pump & leak detection panel as shown in the BMS drawing package.

Install RTU Network Wiring/Cabling

- ☐ Install HVAC RS-485 network cable in a daisy chain fashion between the main control panel and each of the HVAC controllers as indicated in the BMS drawing package.
- ☐ Install and terminate MF88AO board in the unit for Outside Air Control and run network cabling back to Emerson panel. Terminate CO₂, Static, Exhaust Proof, and Outdoor RH sensors.
- ☐ Terminate the HVAC Unit RS-485 cable at the terminal block in the main control panel at one end and at each of the HVAC Units.

Install Mini Splits Controller Network Wiring:

- ☐ Install Mini Split Ethernet network cables between the main control panel and the Mini Split system controller.
- ☐ Connect the Mini Split Ethernet network cables to the BMS network router/switch.

Install Lighting Contactor Panel

- ☐ Install Lighting Contactor Panel and ensure control wiring from the Emerson panel is connected properly. This will be the wire from the Emerson panel lighting relays.

Install Alarm System Status Input Wiring

- ☐ Install IO cable between the control panel and the burglar alarm system and the control panel and the fire alarm system. Label each end of each cable.
- ☐ The fire alarm system should provide a dry contact output to the EMS panel.
- ☐ The burglar alarm system should provide a dry contact for the armed/disarmed status of the burglar alarm.

☐ The alarm system terminations should be performed by the respective installer and the control system terminations should be installed by the EMS contractor.

Install Energy and Utility Monitoring Meters:

☐ Install power meter as described in the BMS drawing, connecting it to the correct reference voltages from the power panel.

☐ Install CT's on the main power feed as described in the BMS drawing and power monitoring instructions.

☐ Terminate the CT's at their respective points on the power meter in accordance with the BMS drawings.

☐ Install the Modbus network wiring in series between the energy meters, and an additional Modbus network cable from the first energy meter to the main iPro control panel.

☐ Install Gas Meter –power device and connect Modbus wiring back the Emerson panel.

Install Kitchen Hood & Oven I/O Wiring:

☐ Install current sensing switch CT's on Phase A for each kitchen oven circuit in the electrical room and run input wires to the Emerson control system.

☐ Install IO cable between the EMS panel and the kitchen hood control panel. Label each end of the cable, terminating each at their respective terminal blocks.

Site Conditions:

☐ Permanent power is available

☐ Mechanical equipment startup is complete and operational

☐ Blower motors have been checked for rotation

☐ Mini Split and Controller Type Manufacturer: _____

☐ RTU Manufacturer(s) and Controller Detail: _____

☐ Utility Meter Detail - Gas: _____

☐ Utility Meter Detail - Electric: _____

Warning: Do Not Turn On Power To The BMS Panel Prior To The Arrival Of The Emerson

Field Checkout Team At The Site.

REQUIREMENT TO SCHEDULE: GC MUST FURNISH PICTURES OF ALL LV WIRING RUNS, EMERSON PANEL SHOWING ALL LV WIRING TERMINATIONS, ALL INSTALLED SENSORS, AND LIGHTING CONTACTOR PANEL INTEGRATION.

General Contractor Company:

General Contractor Site Contact Name:

Contact Phone No.: () -

Requested Start-Up Date: ____/____/____

General Contractor Signature: Date: ____/____/____

NOTE: This signed document must be emailed to Emerson at least seven (7) days prior to the requested BMS start-up date. There will be a \$2,250.00 per day surcharge if any listed item is not fully completed and/or an additional startup visit must be made. Surcharges will be submitted to the General Contractor.

X

General Contractor



START-UP FORM FOR ELECTRIC WATER HEATERS

A Start-up Form must be completed for each unit installed on site. All completed Start-Up Forms must be returned to the General Contractor or Lidl Construction Manager to complete site Commissioning. Start-up must be performed by qualified personnel.

Date:		Report Type:	Original Start-Up ☒	Service Call ☐
Model Number:			Serial Number:	
Installation Job Name:				
Installation Address:				
Installation Type:	New ☒ Replacement ☐			

PRE START-UP CHECKLIST

Inspect the unit for the following points as applicable and refer to the product Installation & Maintenance Manual prior to Start-Up. Note any deficiencies in the space provided at the end of the report.

GENERAL	(Y / N / NA)
Are system utilities adequate to meet the requirements on the water heater's rating decal?	NO
Is the unit damaged or are there any missing parts?	NO
Is there adequate clearance for proper operation & maintenance?	NO
Shut-off valves installed on the inlet and outlet water piping for servicing?	NO
Are all piping complete, connections tight, leak free and damage free?	NO

ELECTRICAL & CONTROL REQUIREMENTS												(Y / N / NA)
Does the main power supply comply with the unit's nameplate specifications?												NO
Is the unit properly wired to an electrical disconnect or breaker?												NO
Are terminal screws and wires connected and are tight?												NO
Checked resistance to ground between all element terminals and the element mounting flange												NO
Number and size of incoming power cables:				Power cables are:				☒ Copper	☐ Aluminum			
Control circuit transformer		/		Volts		Primary transformer fuse size		Volts		Amps		
Nameplate voltage	V:		Ø:		Hz:	Amps:						
Measured voltage (unit off)	V:		Ø:		Hz:	Amps:						
Measured voltage (unit on)	V:		Ø:		Hz:	Amps:		Amps per leg:				
Total number of contactors:		Size (amps):		Contactor fuse size (amps):								
Total number of contactors:		Size (amps):		Contactor fuse size (amps):								
Total number of electric heating elements:		Ea.		Kw								
Total number of electric heating elements:		Ea.		Kw								

DOMESTIC WATER SYSTEM	(Y / N / NA)
Temperature & Pressure relief valve(s) piped to a suitable floor drain?	NO
Is the tank drain pan drain fitting installed and in an easily accessible location?	NO
Is there an expansion tank/relief in the cold water supply?	NO
Is there a water softener installed on the cold water supply?	NO
Is there a mixing valve on the hot water supply?	NO
Is there a building recirculation loop piped to the water heater?	NO

OPERATION		
Operating Set Point (°F):	Upper Operating Set Point (°F):	High-Limit Set Point (°F):
Secondary Operating Set Point (°F):	Cold Water Inlet Temperature:	Hot Water Outlet Temperature (°F):

START-UP FORM FOR ELECTRIC WATER HEATERS (cont.)

Note: The information on this form verifies operation of the water heater product only. This does not imply other system components or overall system operation is certified. Ancillary equipment component and system verification should be performed by the designated commissioning agent or installing contractor.

COMMENTS

Start-up Performed By					
Company:					
Address:					
City:		State:		Zip:	
Email:		Phone:			
Name:					

Start-up Accepted By					
Company:					
Address:					
City:		State:		Zip:	
Email:		Phone:			
Name:					