



Melink BMS FPT Commissioning Quick Checklist

TO: EMAIL:
FROM: lidl@melinkcorp.com DATE:
JOB NAME: ADDRESS:
SCHEDULED DATE FOR COMMISSIONING:

Commissioning should not be scheduled until all items can be check complete and active. All items should be running 48 hours before CX. All installation and repairs should be completed before CX, not being completed day of.

- | | | | | |
|--|--------------------------|-----|----------------------|----------------|
| 1. All HVAC Roof Top Units are connected and communicating with Emerson. | ☐ | YES | <input type="text"/> | Completed Date |
| 2. All HVAC split units are connected and communicating with Emerson. | ☐ | YES | <input type="text"/> | Completed Date |
| 3. Power Exhaust and Building Pressure Sensor has been installed and tested. | ☐ | YES | <input type="text"/> | Completed Date |
| 4. All lighting circuits have been tested for 1/3rd and 2/3rd functionality. | ☐ | YES | <input type="text"/> | Completed Date |
| 5. Kitchen Exhaust Fan is connected and communicating with Emerson BMS. | ☐ | YES | <input type="text"/> | Completed Date |
| 6. Centrifugal Ventilation Fans above walk-ins are connected and communicating with Emerson BMS. | ☐ | YES | <input type="text"/> | Completed Date |
| 7. Restroom/Janitor Exhaust Fans are connected and communicating with Emerson BMS. | ☐ | YES | <input type="text"/> | Completed Date |
| 8. Generator startup been completed and tested with Transfer Switch and Emerson BMS. | ☐ | YES | <input type="text"/> | Completed Date |
| 9. Electrical Consumption Meter is connected and communicating with Emerson BMS. | ☐ | YES | <input type="text"/> | Completed Date |
| 10. Gas Consumption Meter is connected and communicating with Emerson BMS. | ☐ | YES | <input type="text"/> | Completed Date |
| 11. The IT network has been installed. | ☐ | YES | <input type="text"/> | Completed Date |
| 12. The Fire Panel has been installed. | ☐ | YES | <input type="text"/> | Completed Date |
| 13. Telaid has been installed. | ☐ | YES | <input type="text"/> | Completed Date |
| 14. AHT/Hussman installation has been completed and communicating with Emerson BMS. | ☐ | YES | <input type="text"/> | Completed Date |
| 15. Checkout lanes and associated lighting have been installed. | ☐ | YES | <input type="text"/> | Completed Date |

BY SIGNING, I AUTHORIZE MELINK TO PERFORM THE COMMISSIONING ON THE SCHEDULED DATE ABOVE. PLEASE RETURN THE COMPLETED CHECKLIST TO MELINK CORPORATION: FAX (513) 965-7354 EMAIL: logistics@melinkcorp.com. THIS REQUEST FOR WORK WILL ONLY BE SCHEDULED UPON RECEIPT OF COMPLETED CHECKLIST INDICATING THE SITE IS READY. IF THE SITE IS NOT 100% READY BUT THE SCHEDULED DATE IS STILL DESIRED; PLEASE CONTACT MELINK CORPORATION TO DISCUSS ALTERNATIVES.

Supt or PM Signature:

Date:

NOTE: This checklist must be returned to Melink by the due date requested to prevent a **\$500 surcharge** for insufficient notice. In the event that the commissioning cannot be completed within the scheduled timeframe due to site conditions or issues with the installed systems, a revisit to complete the work will be required and additional charges will apply.