

Final Completion Checklist									
Store Name & Number:					Date:				
Participants:					General Contractor:				
Recipients:					Construction Manager:				
Warranty Start Date:					Fitout Manager:				
Warranty End Date:					Portfolio Manager:				
					Store Manager:				
Final Completion Checklist_Portfolio 9AM - 11AM									
#	Category	Remarks	Manufacturer	Installer	Warranty Period	Warranty Document Saved on Efile	Cut sheets/Specs Saved on Efile	Notes	
Final Completion Checklist_Sales 11AM - 1PM									
#	Category		Accepted	NOT Accepted	If NOT Accepted, confirm Date of Completion				
001 - Landscape									
1.01	Landscaping	Landscaped area free of rocks and construction debris.							
1.02	Landscaping	Plantings are in good condition - Trees, shrubs, grass, weeds, mulch, etc.							
002 - Parking lot and Site externals									
2.01	Main parking lot	Parking lot and external areas clean, clear of contractor waste, and ready for customer use.							
003 - Building externals (Customer facing)									
3.01	Store entrance area (external)	Knoxbox has been securely installed. Building key has been placed within knoxbox by the local fire department.							
3.02	Storefront	Storefront is clean, undamaged, and free of stains or visible imperfections.							
3.03	Gutters	Exterior stormwater management system is undamaged.							
3.04	Automatic Doors	Main entrance doors operating correctly with motion sensor. Correct signage installed.							
3.05	Doors	Locking hardware, access control in place and door sweep is in place.							
3.06	Bollards	Bollards are free of damage							
3.07	Bicycle Parking	Bicycle parking is securely installed and free of damage (if applicable)							
3.08	Cart Corral	Cart Corral is securely installed and free of damage.							
005 - Loading docks (External)									
5.01	Area Check	Loading dock area is free of damage, scuffs, and discoloration.							
5.02	Access	Doorbell installed, working. Ring from outside to test.							
5.03	Doors	Driver door operating correctly. Locking hardware and access control in place. Doors are fall secure.							
006 - Generator Room									
6.01	Doors	Generator room door is operational with hardware installed securely and locks working. No visible damage or dirt on generator room doors, louvers, and walls.							
6.02	Access	Roof access ladder with fall protection cage.							
007 - Main roof									
7.01	General	No visible contractor waste or unused materials are left on the roof.							
008 - Building exterior (back of store)									
8.01	Walls	Walls are clean and free of damage, dirt, and discoloration.							
009 - Vestibule									
9.01	General	Floor is clean and ready for customer use. No unwanted marks, holes, paint splashes etc. are present on floor, walls, or ceiling.							
9.02	Protection	Protection is installed around perimeter of room. Walls protected from future operation.							
9.03	Protection	Sprinkler system is well protected from future operations.							
9.04	Sealing	All cavities are sealed. Perimeter of room is completed sealed.							
010 - Sales area									
10.01	Floor	Walls and floor are undamaged, evenly painted, and free of dirt and discoloration.							
10.02	Storefront (interior)	Windows and mullions clean and free from damage.							
10.03	Storefront (interior)	Sunshades and control switch are installed evenly without any visibility to cords. (if required)							
10.04	Walls and doors	Door locking hardware. Emergency push bar operation, position switch provided by security company installed, undamaged, and functioning. Exit paths and doorways are clear.							
10.05	Ceiling and Lighting	All bulbs are illuminated and working correctly. Track is straight and aligned in center of sales aisles.							
10.06	General	Contractor waste removed. No unwanted marks, holes, paint splashes etc. are present.							
10.07	Protection	Protection is installed around perimeter of room. Walls protected from future operation.							
10.08	Protection	Sprinkler system is well protected from future operations.							
10.09	Sealing	All cavities are sealed. Perimeter of room is completed sealed.							
011 - Bakery									
11.01	General	Walls and floor are undamaged, evenly painted, and free of dirt and discoloration.							
11.02	General	Contractor waste removed. No unwanted marks, holes, paint splashes etc. are present.							

Final Completion Checklist								
Store Name & Number:					Date:			
Participants:					General Contractor:			
Recipients:					Construction Manager:			
Warranty Start Date:					Fitout Manager:			
Warranty End Date:					Portfolio Manager:			
					Store Manager:			
Final Completion Checklist_Portfolio 9AM - 11AM								
#	Category	Remarks	Manufacturer	Installer	Warranty Period	Warranty Document Saved on Efile	Cut sheets/Specs Saved on Efile	Notes
11.03	Protection	Protection is installed around perimeter of room. Walls protected from future operation.						
11.04	Protection	Sprinkler system is well protected from future operations.						
11.05	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
012 - Amenity Hallway								
12.01	Floor	Floor is clean, clear, and ready for customer use. Contractor waste removed. No unwanted marks, holes, paint splashes etc. are present.						
12.02	Ceiling and Lighting	Ceiling tiles are undamaged and clean with no marks on ceiling grid or tiles.						
12.03	Area Check	Drinking fountains are working and free of damage, paint marks, scuffs, etc.						
12.04	Protection	Protection is installed around perimeter of room. Walls protected from future operation.						
12.05	Protection	Sprinkler system is well protected from future operations.						
12.06	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
013 - Janitor's Closet								
13.01	Floor	Contractor waste removed. No unwanted marks, holes, paint splashes etc. are present.						
13.02	Protection	Protection is installed around perimeter of room. Walls protected from future operation.						
13.03	Protection	Sprinkler system is well protected from future operations.						
13.04	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
014 - Unisex restrooms								
14.01	Floor	Floor tiles clean, clear and ready for customer use. All surfaces clean.						
14.02	Floor	Contractor waste removed. No unwanted marks, holes, paint splashes etc. are present.						
14.03	Walls and doors	All surfaces are clean and area is ready for customer use.						
14.04	Walls and doors	Both restroom doors open and close with ease. Hardware operates and the door stopper is installed.						
14.05	Ceiling and Lighting	Ceiling tiles are undamaged and clean, no fingermarks on ceiling grid or tiles.						
14.06	Fixtures and fittings	All fixtures and restroom accessories installed securely and operating correctly. Test all toilet flushes.						
14.07	Fixtures and fittings	All grab bars securely installed and free of damage.						
14.08	Protection	Protection is installed around perimeter of room. Walls protected from future operation.						
14.09	Protection	Sprinkler system is well protected from future operations.						
14.10	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
015 - Cash office								
15.01	General	Contractor waste removed. No unwanted marks, holes, paint splashes etc. are present on walls or floor.						
15.02	Doors	Locking hardware and access control in place. Doors are fail secure. Door alarm installed and activates after 30 seconds of door being held open.						
14.09	Protection	Sprinkler system is well protected from future operations.						
14.10	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
016 - Managers office								
16.01	General	Contractor waste removed. No unwanted marks, holes, paint splashes etc. are present on walls or floor.						
14.09	Protection	Sprinkler system is well protected from future operations.						
14.10	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
017 - Employee break room								
17.01	Walls and doors	Halotron I fire extinguisher on hanger and mounting block outside IT room door. Verify extinguisher pressure reading is within correct range.						
17.02	Kitchen	Water temperature is sufficient.						
17.03	Kitchen	Filtered water dispenser is installed.						
17.04	Kitchen	Garbage disposal functional.						
17.05	Kitchen	Contractor waste removed. No unwanted marks, holes, paint splashes etc. are present.						
14.09	Protection	Sprinkler system is well protected from future operations.						
14.10	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
018 - IT room								
18.01	Floor	Contractor waste removed. No unwanted marks, holes, paint splashes etc. are present on walls, floor, and ceiling.						
18.02	Walls and doors	Fire extinguisher on hanger and mounting block inside door. Verify extinguisher pressure reading is within correct range.						

Final Completion Checklist								
Store Name & Number:					Date:			
Participants:					General Contractor:			
Recipients:					Construction Manager:			
Warranty Start Date:					Fitout Manager:			
Warranty End Date:					Portfolio Manager:			
					Store Manager:			
Final Completion Checklist_Portfolio 9AM - 11AM								
#	Category	Remarks	Manufacturer	Installer	Warranty Period	Warranty Document Saved on Efile	Cut sheets/Specs Saved on Efile	Notes
18.03	Walls and doors	Locking hardware and access control in place. Doors are fail secure.						
18.04	Ceiling and Lighting	Lights undamaged, operational, and free of paint splashes or other marks.						
14.09	Protection	Sprinkler system is well protected from future operations.						
14.10	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
019 - Cold Rooms								
19.01	General	Contractor waste removed. No unwanted marks, holes, paint splashes etc. are present on walls, floor, and ceiling.						
14.09	Protection	Sprinkler system is well protected from future operations.						
14.10	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
020 - Scrubber station (cleaning corner)								
20.01	General	Drain gully with odor trap, clear, cleaned and running.						
20.02	General	Surface is clean and ready for use.						
20.03	General	Hot water supplied						
20.04	General	Contractor waste removed. No unwanted marks, holes, paint splashes etc. are present on floor or walls.						
14.09	Protection	Sprinkler system is well protected from future operations.						
14.10	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
021 - Back of house (warehouse)								
21.01	Security screen	Wire mesh security screen is undamaged and door is operating smoothly.						
21.02	Security screen	Ram protection is undamaged and securely installed.						
21.03	General	Contractor waste removed. No unwanted marks, holes, paint splashes etc. are present.						
21.04	Doors	Employee exit door alarm installed and activates after 30 seconds of door being held open.						
14.09	Protection	Sprinkler system is well protected from future operations.						
14.10	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
022 - Electrical room								
22.01	Floor	Floor is clean, free of litter and contractor waste. Room tidy and clean, warning labels are applied.						
18.03	Walls and doors	Locking hardware and access control in place.						
22.02	Other	Panels are correctly labeled inside and out.						
22.03	Other	Fire alarm panel installed without damage and operational.						
22.04	Other	No Alarms on Fire Panel						
14.09	Protection	Sprinkler system is well protected from future operations.						
14.10	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
023 - Sprinkler room								
23.01	General	Area is clean and tidy, no contractor waste is present.						
23.02	Walls and doors	Door opens and closes with ease. Hardware operates correctly.						
14.09	Protection	Sprinkler system is well protected from future operations.						
14.10	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
024 - Loading dock (internal)								
24.01	General	Door opens and closes smoothly. Door holds in open position and is undamaged and free of visible defects and blemishes.						
24.02	General	Impact protection bollards installed to protect overhead door rails.						
24.03	General	Contractor waste removed. No unwanted marks, holes, paint splashes etc. are present.						
14.09	Protection	Sprinkler system is well protected from future operations.						
14.10	Sealing	All cavities are sealed. Perimeter of room is completed sealed.						
025 - Testing and Training								
25.01	Testing	Sales staff trained to use security system. Document date of TelaId training.						
25.02	Testing	Sunshades are functioning and FM has been trained on full operation.						
25.04	Testing	All manual doors and locks are fully operational.						
25.05	Testing	Loading dock door are fully operational.						
25.06	Testing	Automatic doors are fully operational.						
026 - Handover Documentation								
26.01	Handover Day	GC has obtained stocking and training permit.						
26.02	Handover Day	Manual Keys (quantity also must be confirmed & notated on this sheet).						
26.03	Handover Day	Review the BMS schedule; review the temperature setpoints, alarm schedule, lighting schedule; document with screen shot and save in Projectmates						

Final Completion Checklist									
Store Name & Number:					Date:				
Participants:					General Contractor:				
Recipients:					Construction Manager:				
Warranty Start Date:					Fitout Manager:				
Warranty End Date:					Portfolio Manager:				
					Store Manager:				
Final Completion Checklist_Portfolio 9AM - 11AM									
#	Category	Remarks	Manufacturer	Installer	Warranty Period	Warranty Document Saved on Efile	Cut sheets/Specs Saved on Efile	Notes	
26.04	Handover Day	Review Xweb system and confirm refrigeration system is fully operational; confirm with refrigeration vendor.							
26.05	Handover Day	CCTV and Access Control is fully operational; confirm with security vendor.							
25.06	Handover Day	Review Fire Alarm System.							
25.07	Handover Day	Review SWM system (if applicable).							
027 - Post Handover Items									
27.01	Permits	State date of Temporary Certificate of Occupancy or Certificate of Occupancy.							
27.02	Permits	State date of the Health Inspection.							
27.03	Light Fixtures	Determine date for GC to set the spotlights.							
27.04	Commissioning	State outstanding commissioning items and date of completion.							
27.05	Floor	LVT (if applicable) replace as needed by Sales.							
Final Completion Checklist_Sales Results					Comments:				
Status		Signatures							
(Circle One)									
Store Accepted		Construction Manager: _____							
Conditionally Accepted (See Comments)									
Store NOT Accepted		Sales Manager: _____							