

04 Security Readiness (All)

23-Mar-2020 11:12 AM CST

Store#xxxx

Item #	Description	Description
001 - Security Installation		
001.1	General	PLEASE NOTE: This checklist must be completed at least seven (7 days) prior to the Security Vendor commencement date. There will be a \$1,500 per day surcharge if any item listed is not ready and/or additional visits must be made. Surcharges will be submitted to the General Contractor. Scheduled installations are finalized 5-10 business days from receiving the completed checklist.
001.2	General	Have the permanent doors been installed?
001.3	Building	Is the IT Room secure?
001.4	Building	Is the Managers Office secure?
001.5	Building	Does the building have permanent power?
001.6	Building	Have the ceilings been painted?
001.7	Building	Is the building weather tight?
001.8	Schedule	Has the IT cabling contractor been scheduled, if so what is their completion date? (Camera conduit and pull cords are provided for IT)
001.9	Intrusion	Is conduit installed for intrusion devices (glass breaks and motion sensors) as per drawing T201 and E612?
001.10	Truck Driver Door	Has a pathway from the door strike to the Mier enclosure above door been provided? (Refer to drawing E614 for details)
Copyright (c) 1999-2020, Systemates, Inc.		

001.11	Truck Driver Door	Has conduit and junction boxes been installed for the card reader and keypad? (Refer to drawing E613 for details)	
001.12	Truck Driver Door	Has the door frame been filled with concrete?	
001.13	Employee Entrance Door	Has a pathway from the door strike to the Meir enclosure above door been provided? (Refer to drawing E614 for details)	
001.14	Employee Entrance Door	Have the conduit and junction boxes been installed for the card readers and keypad? (Refer to drawing E613 for details)	
001.15	Employee Entrance Door	Has the door frame been filled with concrete?	
001.16	Emergency Exit Doors	Have the Emergency Exit doors been installed?	
001.17	Emergency Exit Doors	Has flex/conduit been installed for door contacts at Emergency Exit doors?	
001.18	Emergency Exit Doors	Have the Emergency Exit doors been filled with concrete?	
001.19	Internal Doors	Have the Office, Breakroom, Technical and Janitor doors been installed?	
001.20	Internal Doors	Has flex/conduit been installed for door strikes in the Office, Breakroom, Technical and Janitor doors? (Refer to drawing E610)	
001.21	Internal Doors	Has flex/conduit been installed for door contactors in the Office, Breakroom, Technical and Janitor doors? (Refer to drawing E610)	