

Substantial Completion Checklist	
Substantial Completion Checklist_Facilities Fit Out	
1. Sales Floor	Comments
Vestibule	
1.01 Ceiling painted	
1.02 Crash protection installed	
1.03 Walls patched and painted with specified final colors	
1.04 Lighting installed, working, and undamaged.	
1.05 Floor polished, joints filled, and floor is clean	
Main Sales Floor	
1.06 Ceiling painted	
1.07 HVAC duct work complete	
1.08 Walls patched and painted with specified final colors	
1.09 Light tracks and lights hung in place	
1.10 Floor polished, joints filled, and floor is clean	
1.11 Refrigerated upright cases installed and powered	
1.12 Sprinkler and fire alarm (including strobe) on the sales floor installed; not necessarily fully functional	
1.13 Power conduit infrastructure installed on the sales floor with pull strings (poles not installed)	
1.14 Building fully enclosed	
1.15 Crash protection installed	
1.16 Structural poles/columns wrapped with sheet aluminum	
1.17 Refrigeration island power poles installed with data, power and receptacles complete	
1.18 Packing bench is installed securely with no damage, scratches, or paint splashes	
Bakery	
1.19 Hood installed with either steel back panel or FRP based on site equipment	
1.20 Oven receptacles complete with power running to them	
1.21 Water line with live connection for ovens complete with backflow protection and ball valve shut-off with 3/4" male pipe thread connection	
1.22 Drains for ovens ready with hub drain	
1.23 FRP installed behind the three compartment sink area	
1.24 Bakery Handwashing Sink installed	
1.25 Bakery 3 Compartment Sink installed	
1.26 Bakery Data pulled for ovens	
1.27 Bakery ram protection is installed securely and undamaged.	
1.28 Floor coating is complete and undamaged.	
1.29 Electrical conduits and junction boxes ready for Deli and bread slicer (final connections after bakery milwork installed).	
2. Cold Rooms	
2.01 All penetrations sealed with foam	
2.02 Cold rooms cleaned and ready for cool-down.	
3.IT room	
3.01 IT room free of visible damage.	
4. Managers Office	
4.01 Manager's office receptacles and data complete	
4.02 Manager's office with final coat of paint and baseboards installed	
4.03 Manager's office door stopper installed	
4.04 Ceiling tiles installed and free of damage and soiling	
5.Cash Office	
5.01 Cash office receptacles & data complete	
5.02 Cash office with final coat of paint and baseboards installed	
5.03 Cash office door stopper installed	
5.04 Ceiling tiles installed and free of damage and soiling	
6. Break Room	
6.01 Break room ceiling grid installed	
6.02 Break room lights, electrical receptacles at correct position.	
6.03 Break area walls painted with final coat of paint and baseboards installed	
6.04 Break area furniture installed and ready for appliances	
6.05 Plumbing, electrical, and other connections are ready for appliance installation	
6.06 Training station millwork installed	
6.07 Training station receptacles complete	
6.08 Lockers area with final coat of paint and baseboards installed	
6.09 Ceiling tiles installed and free of damage and soiling	
7. Warehouse	
7.01 Scrubbing station (cleaning corner) tile and floor roast (grate) installed	
7.02 Scrubbing station (cleaning corner) electrical receptacles complete	
7.03 Scrubbing station (cleaning corner) sink installed	
7.04 Receptacle complete for inventory scale next to baler	
7.05 Warehouse cage fully installed with perimeter ram protection	
7.06 Open/close the loading dock doors to check for functionality and locking latch. Dock leveler functioning correctly.	
7.07 Clear pathway to loading dock if site not paved	
7.08 Warehouse area painted per Health Department requirements	
7.09 Electrical receptacles installed and powered for electric pallet jack charging	
NEXT STEPS PREPARATION	
1 Expected date for Final Completion Checklist	
Comments required if 'not acceptable' / anticipated readiness date:	
Signatures below indicate confirmation that site is ready for Facilities Fit Out.	
Facilities Fit Out Manager Signature:	
Facilities Fit Out Manager Printed Name:	
Construction Manager Signature:	
Construction Manager Printed Name:	
Substantial Completion Checklist_IT Fit Out	
#	Item Description
1	Server room cable tray installed and undamaged, ready for cable installation.
2	EZ path system installed for IT and Technical room.
3	Server room floor treated with-antistatic paint.
4	Server room walls painted.
5	Verify that server room door is secure, free of damage and markings, and access control hardware is functioning.
6	Server room electrical panel installed.
7	Electrical Receptacles above the racks in Server room installed per specification.
8	Server room grounding bar installed.
9	Server room lights installed or temporary lighting provided (if permanent lighting is not working yet).
10	Demark plywood panel installed in electrical / technical room.
11	One duplex UPS NEMAS-20R and one normal duplex installed on the plywood board for telecom provider equipment.
12	IT Server Room accessible from loading dock for equipment transported by pallet jack.
13	All cable trays/ conduits reachable without obstruction.
Comments required if 'not acceptable' / anticipated readiness date:	
Signatures below indicate confirmation that site is ready for IT.	
IT Manager Signature:	
IT Manager Printed Name:	
Construction Manager Signature:	
Construction Manager Printed Name:	