



Construction Change Directive (CCD) 01

Project: Lidl 1517 Norcross, GA

Date: June 1, 2026

File No: 79650191

To: Lidl US, LLC – Jens Byer, Construction Manager
Place Services Inc. – Luis Marcelino, General Manager

CCD 01 - 1 NOTICE

Revised drawings are clouded per “CCD 01”.

CCD 01 - 2 SUMMARY OF REVISIONS

A. ARCHITECTURAL

1. **Drawing G104:** Revised egress paths with revised supply chain layout and Bakery shift.
2. **Drawing A101:** Revised bakery dimensions.
3. **Drawing A102:**
 - a. Revised bakery soffit location.
 - b. Revised lighting fixture layout.
4. **Drawing A105:** Revised paint finish in Sales 101 and Vestibule 100.
5. **Drawing A200:** Detail B2 shows FDC on elevation.
6. **Drawing A400:**
 - a. Revised bakery dimensions
 - b. Revised sink in Bakery 102.
 - c. Add FDC location on detail E7
7. **Drawing A403:**
 - a. Revised paint color locations in details B7, C7, E5, E4 and E2.
 - b. Revised sink in Bakery 102 in detail A3
8. **Drawing A404:** Revise paint color locations in details B7, C7, D7, and E7
9. **Drawing A801:** Revise supply chain fixture plan.
10. **Drawing A802:** Revise power pole locations with new supply chain fixture plan.

B. STRUCTURAL

1. **Drawing S101:** Added building drain wall penetration and reference to civil note on plan.
2. **Drawing S102:** Updated Bakery CFMS wall location due to new supply chain layout.

C. MECHANICAL

1. **Drawing M101:** Add EF-1 and TG-1 to Vestibule 100.
2. **Drawing M102:**
 - a. Move KEF-1 to align with kitchen hood.
 - b. Revise (2) return air grilles in Bakery and Breakroom to (1) large return air grille.
3. **Drawing M103:** Move KEF-1 to align with kitchen hood.
4. **Drawing M500:**
 - a. Add EF-1 to Exhaust Fan Schedule.
 - b. Revise RTU performance data.
 - c. Revise CRG-3 and add TG-1 to Diffuser, Register, & Grille Schedule.

D. PLUMBING

1. **Drawing P100 and P102:** Revise sanitary sewer piping and grease interceptor layout/locations.
2. **Drawing P500:**
 - d. Revise SK-3 to a single faucet 3-compartment sink.
 - e. Add DWH-1 to Water Heater Schedule.

E. ELECTRICAL

1. **Drawing E101:**
 - a. Updated power requirements and locations to undershelf lighting in personal care aisle.
 - b. Updated refrigerator/freezer layout.
 - c. Updated produce power pole locations.
 - d. Relocated power for ADA scooters.
2. **Drawing E200:** Updated comcheck due to updated lighting layout.
3. **Drawing E201:** Updated lighting layout in sales.
4. **Drawing E203:** Updated lighting contactors.
5. **Drawing E301:**
 - a. Updated freezer layout and connections.
 - b. Added cooler layout.
 - c. Updated power to checkout area.
6. **Drawing E501:**
 - a. Updated breaker sizes for step down transformers.
 - b. Updated breaker sizes for bakery ovens.
7. **Drawing E502:** Updated LA2 panel schedule.

F. TECHNOLOGY

1. **Drawing T101:**
 - a. Updated data locations in checkout area.
 - b. Shifted hand hole.
2. **Drawing T201:** Updated security device locations in checkout area.

G. BMS

1. **Drawings BMS101:** Relocated RTU-2 temperature and humidity sensors to match updated power pole location.