

GC Change Order Template

Site Information

Store Number	1517
Store Name	Norcross, GA

Change Order Overview

Category	Lidl Requested (Regional)
Reason	Base bid material and fuel price escalation true-up. PSI's pricing was submitted in March 2026 (Q1 2026 baseline); the project went without an NTP or contract until July 2026, during which several materials saw major, index-verified price increases outside of what is commercially reasonable to absorb. Verbally agreed with Lidl; see attached Exhibit F, PSI PCO-001, and email backup (7/29/2026 - 8/3/2026).
Implication to Schedule(in Days)	0

Cost Itemization

Code	Division	WBS	Description	Cost
38	31 Earthwork	7-3-03	Storm Water Management	28,746.75
36	31 Earthwork	7-3-01	Earthworks	26,439.78
10	07 Thermal and Moisture Protection	2-2-06	Thermal and Moisture Protection	16,690.00
21	26 Electrical	3-3-01	CCTV, Burglar Alarm, Access Control etc	7,914.19
8	05 Metals	2-2-04	Metals	6,460.00
15	22 Plumbing	2-2-11	Plumbing	5,000.00
8	05 Metals	2-2-04	Metals	2,606.54
11	08 Openings	2-2-07	Openings	1,368.00
5	01 General Conditions	2-2-01	General Conditions and Fees	4,761.26
	-	-	-	
	-	-	-	
	-	-	-	
	-	-	-	
	-	-	-	
	-	-	-	
	-	-	-	
	-	-	-	
	-	-	-	
	-	-	-	
	-	-	-	
	-	-	-	
	-	-	-	
	-	-	-	
	-	-	-	
	-	-	TOTAL	\$99,986.52

EXHIBIT F
Change Order

PROJECT NAME: #1517 Norcross, GA **DATE OF AGREEMENT:** _____
OWNER: Lidl US Operations, LLC **CONTRACTOR:** Place Services, Inc.
DATE OF THIS CHANGE ORDER: 8/20/2026 **CHANGE ORDER NUMBER:** 01

The Agreement between Owner and Contractor (the "Agreement") is changed as follows *(include a specific and detailed description of the change in the Agreement, including, where applicable, references to relevant paragraphs in the original Agreement, specific pages of the Contract Documents, or relevant sections of the Drawings and Specifications)*:

Base bid material price escalation true-up - see PCO-001 (page 3), attached hereto and incorporated herein.

The Contract Time is hereby [increased] [decreased] by the following number of calendar days: 0

The Contractor hereby waives and releases any claim it may have against the Owner for any adjustment in the Contract Time resulting from, or related to, the change reflected in this Change Order, except as agreed to above.

The Contract Sum is hereby [increased] [~~decreased~~] by \$ \$99,986.52.

The Contractor hereby waives and releases any claim it may have against the Owner for any adjustment in the Contract Sum arising out of, or related to, the changes reflected in this Change Order, including, but not limited to, any claim for damages due to delay, disruption, hindrance, impact, interference, inefficiencies or extra work arising out of, resulting from, or related to, the change reflected in this Change Order, except as agreed to above.

Original Contract Sum:	<u>\$7,958,879.00</u>
Net Change by Previous Change Orders:	<u>\$0.00</u>
Contract Sum before this Change Order:	<u>\$7,958,879.00</u>
[Increase] [Decrease] in this Change Order:	<u>\$99,986.52</u>
Contract Sum, as adjusted by this Change Order:	<u>\$8,058,865.52</u>
Substantial Completion Date, as adjusted previously:	<u>June 21, 2027</u>
[Increase] [Decrease] in Contract Time:	<u>0</u>
New Substantial Completion Date:	<u>June 21, 2027 (no change)</u>

Upon execution of this Change Order by Owner and Contractor, the above-referenced change shall become a valid and binding part of the original Agreement without exception or qualification, unless noted in this Change Order. Any language in proposals or other documents attached hereto that conflict with the terms contained herein is null and void.

Owner:	Owner:	Contractor:
[<u>Lidl US Operations, LLC</u>]	[<u>Lidl US Operations, LLC</u>]	[<u>Place Services, Inc.</u>]
By: _____	By: _____	By: _____
Name: _____	Name: _____	Name: <u>Luis Marcelino</u>
Title: _____	Title: _____	Title: <u>General Manager</u>

Lidl #1517 Norcross, GA

4990 Jimmy Carter Blvd, Norcross, GA 30093 | PSI Job 15170000GR



PROPOSED CHANGE ORDER PCO-001

Pricing Escalation Rebalance — incorporated in Change Order No. 01

PCO #:	PCO-001	Date Submitted:	8/20/2026
Submitted By:	Luis Marcelino, General Manager	Project Manager:	Bobby McTeague
Owner:	Lidl US Operations, LLC	Contractor:	Place Services, Inc.
Reason:	Material price escalation (Q1 2026 bid to July 2026 award)	Status:	Pending approval
Linked RFI / Claim:	None	Schedule Impact:	0 days (no change)
Incorporated In:	Change Order No. 01 (Exhibit F, page 2)	Total Cost:	\$99,986.52

Description

This change order has been verbally agreed upon for the well documented material price surges since our proposal was submitted in March 2026. The project went without an NTP or contract until July 2026, at which point several materials had gone through major price increases outside of what can be commercially reasonable to absorb. Each line is benchmarked against published commodity and producer price indices from the Q1 2026 baseline through July 2026 (see email backup).

This change order adjusts pricing only. It makes no change to the scope of work, the Drawings or the Specifications, and no change to the Contract Time. Any further escalation request from a trade requires original Q1 2026 binding supplier quotes and current written invoices for audit before it is considered.

Cost Breakdown

#	Item Name	Quantity	Unit Type	Unit Cost	Item Cost
1	Civil & Underground Utilities (HDPE + Steel/CMP/UDS)	1.0	Lump sum	\$28,746.75	\$28,746.75
2	Equipment & Earthwork Operations (Fuel)	1.0	Lump sum	\$26,439.78	\$26,439.78
3	Roofing Package (Membrane & Accessories)	1.0	Lump sum	\$16,690.00	\$16,690.00
4	Technology / Low Voltage (Telaid)	1.0	Lump sum	\$7,914.19	\$7,914.19
5	Metal Panels & Trim (ATAS - National Account)	1.0	Lump sum	\$6,460.00	\$6,460.00
6	Plumbing Resin Material	1.0	Lump sum	\$5,000.00	\$5,000.00
7	Rooftop Screens (Metal Pricing)	1.0	Lump sum	\$2,606.54	\$2,606.54
8	Doors, Frames & Hardware (Assa Abloy - National Account)	1.0	Lump sum	\$1,368.00	\$1,368.00
SUBCONTRACTOR SUBTOTAL					\$95,225.26
Final Markups: OH&P per Contract, reduced to 5% for this change order only in light of the partnership on this project (5.00% applied to \$95,225.26)					\$4,761.26
THIS CHANGE ORDER					\$99,986.52

Backup Documents: Email correspondence, Lidl 1517 Norcross, GA - Price Increase Review (7/29/2026 - 8/3/2026), attached.

Owner Approval: By execution of Exhibit F, Change Order No. 01.

Submitter Signature - Luis Marcelino, Place Services, Inc.

Date

Lidl #1517 Norcross, GA

4990 Jimmy Carter Blvd, Norcross, GA 30093 | PSI Job 15170000GR



MEMORANDUM

Owner Change Order #01 — Transmittal for Signature

To: John Risher, Regional Real Estate Director — Lidl US
Jens Byer — Lidl US

From: Luis Marcelino, General Manager — Place Services, Inc.

CC: Bobby McTeague, Project Manager; Tucker Teague — Place Services, Inc.

Date: October 1, 2026

Re: Change Order No. 01 — Base Bid Material Price Escalation True-Up (PCO-001)

John and Jens,

Enclosed for execution is Change Order No. 01 on the Lidl contract form (Exhibit F), with PSI Proposed Change Order PCO-001 (description and cost breakdown) and backup. The change order adjusts the Contract Sum for the material and fuel price escalation incurred between PSI's Q1 2026 base bid (submitted March 2026) and contract award / NTP. The project went without an NTP or contract until July 2026, and over that window several materials moved well outside what is commercially reasonable to absorb.

Each line was benchmarked against published commodity and producer price indices (ChemAnalyst/ICIS, CRU/Platts, EIA, AAA, LME and BLS PPI) from the Q1 2026 baseline through July 2026, as reviewed with John by email between July 29 and August 3, 2026 and verbally agreed. The escalation itself totals \$95,225.26. PSI's OH&P has been reduced to 5% for this change order only, in light of the partnership on this project, which brings the total to \$99,986.52, within the \$100K ceiling discussed.

Summary

Contract Sum	
Original Contract Sum	\$7,958,879.00
Net change by previous Change Orders	\$0.00
Escalation true-up (8 trade scopes, see PCO-001)	\$95,225.26
OH&P at 5% (reduced for this change order only)	\$4,761.26
This Change Order No. 01 (increase)	\$99,986.52
Contract Sum as adjusted by this Change Order	\$8,058,865.52
Contract Time	0 days (no change)
Substantial Completion Date	June 21, 2027 (no change)

Action Requested

Please have both Owner signatories sign Exhibit F (page 2) and return a fully executed copy to PSI. PSI has signed as Contractor. No change to the Contract Time is requested.

Enclosures

Page	Document
1	Lidl GC Change Order Template — Cost Itemization by Lidl Code / WBS
2	Exhibit F — Change Order No. 01 (signature document)
3	PSI Proposed Change Order PCO-001 — Description, Cost Breakdown and OH&P
4	This memorandum
5-8	Email backup — Price Increase Review, July 29 - August 3, 2026

Re: Lidl 1517 Norcross, GA - Price Increase Review

From Luis Marcelino <Luis.Marcelino@psi.works>

Date Mon 8/3/2026 1:28 PM

To John Risher <john.risher@lidl.us>

Cc Jens Byer <jens.byer@lidl.us>; Bobby McTeague <Bobby.McTeague@psi.works>; Tucker Teague <Tucker.Teague@psi.works>

John,
Pardon the delay in getting back here.
Wanted to confirm everything this morning before hitting send.

Please see the below breakdown of information and costs associated with the price escalations/increases we have seen over the last 5 months since we submitted our pricing to Lidl.

To keep project adjustments fair, defensible, and strictly aligned with market conditions, we benchmarked each line item against published commodity and producer price indices (ChemAnalyst/ICIS, CRU/Platts, EIA, AAA, LME, and BLS PPI data) from our Q1 2026 baseline through July 2026.

This comprehensive true-up brings the **total project escalation to \$95,225.26**, successfully holding the overall adjustment below our \$100K budget ceiling.

Subcontractor Documentation: All figures reflect verified index movements. Should any trade request additional adjustments beyond these approved totals, they will be required to submit original Q1 2026 binding supplier quotes alongside current July 2026 written invoices for direct audit before any further funds are considered.

Trade / Material Scope	Basis / Index Benchmark	Final Escalation (\$)
Civil & Underground Utilities (HDPE & Steel/CMP/UDS)	7.5% on dual-wall HDPE (resin feedstock delta) & 8.5% on steel CMP/UDS (CRU sheet index)	\$28,746.75
Equipment & Earthwork Operations (Fuel)	7.86% net line-item adjustment (reflecting ~39.3% GA diesel increase on a 20% equipment fuel-burn basis)	\$26,439.78
Roofing Package (Membrane & Accessories)	Realized manufacturer price adjustments across standard TPO/asphalt membranes (5.0%–8.0%) and metal flashing	\$16,690.00
Technology / Low Voltage (TelaId)	System component, cabling, and hardware price adjustments	\$7,914.19
Metal Panels & Trim (ATAS - National Account)	Architectural metal and coating cost adjustments	\$6,460.00
Plumbing Scope	Copper, PVC, and fixture market index adjustments	\$5,000.00
Rooftop Screens	Architectural screening and structural aluminum/steel framing adjustments	\$2,606.54
Doors, Frames & Hardware (Assa Abloy - National Account)	Commercial hardware and opening solutions adjustments	\$1,368.00
TOTAL PROJECT ESCALATION	Audited Market Index True-Up Across All Trades	\$95,225.26

Once you have reviewed, let me know how you'd like to proceed. We want to be as good of a partner as we can without risking the outcome of the project.





Luis Marcelino
General Manager
GC Grocery Construction
717-951-3029 678-880-4777x278
4401 Gabriel Blvd Woodstock, GA 30188

Placeservicesinc.com

Place Services Inc places the highest priority on the security and privacy of our clients. Therefore, we have put our efforts into ensuring that this message is free of errors and viruses. Despite our efforts, you should always scan all emails for any threats with proper software, as the sender does not accept liability for any damage inflicted by viewing the content of this email.

From: John Risher <john.risher@lidl.us>

Sent: Saturday, August 1, 2026 1:16 PM

To: Luis Marcelino <Luis.Marcelino@psi.works>

Cc: Jens Byer <jens.byer@lidl.us>; Bobby McTeague <Bobby.McTeague@psi.works>; Tucker Teague <Tucker.Teague@psi.works>

Subject: Re: Lidl 1517 Norcross, GA - Price Increase Review

Excellent - if you can let us know the total value that would be very helpful.

We presented the bid award on Friday and it was approved contingent upon us confirming some information before signature. This is future change order is the big one.

John

John Risher
Regional Real Estate Director - CLT · Real Estate Region NC/SC

m: +15718678591 · john.risher@lidl.us




Lidl US, LLC · 3500 S Clark St · Arlington, VA 22202
www.lidl.com

Please consider the environment before printing this e-mail.

This e-mail, including any attachments, may include proprietary and confidential information of Lidl US and may only be read by the person or those persons to whom it is addressed. If you have received this email in error, please notify us immediately. Any attachments hereto may not be reproduced, distributed, or modified without the prior written consent of Lidl

On Sat, Aug 1, 2026 at 9:30 AM Luis Marcelino <Luis.Marcelino@psi.works> wrote:

Hi John,
Actually received the roofing number and the steel number last night. I will work it up and send it to you first thing Monday morning.
Thank you Sir,



Luis Marcelino
General Manager
GC Grocery Construction
717-951-3029 678-880-4777x278
4401 Gabriel Blvd Woodstock, GA 30188
Placeservicesinc.com

Place Services Inc places the highest priority on the security and privacy of our clients. Therefore, we have put our efforts into ensuring that this message is free of errors and viruses. Despite our efforts, you should always scan all emails for any threats with proper software, as the sender does not accept liability for any damage inflicted by viewing the content of this email.

From: John Risher <john.risher@lidl.us>
Date: Friday, July 31, 2026 at 4:55 PM
To: Luis Marcelino <Luis.Marcelino@psi.works>
Cc: Jens Byer <jens.byer@lidl.us>; Bobby McTeague <Bobby.McTeague@psi.works>; Tucker Teague <Tucker.Teague@psi.works>
Subject: Re: Lidl 1517 Norcross, GA - Price Increase Review

Do you think you can get confirmation on those two by Monday?

Thanks!

John

John Risher
Regional Real Estate Director - CLT · Real Estate Region NC/SC

m: +15718678591 · john.risher@lidl.us




Lidl US, LLC · 3500 S Clark St · Arlington, VA 22202
www.lidl.com

Please consider the environment before printing this e-mail.

This e-mail, including any attachments, may include proprietary and confidential information of Lidl US and may only be read by the person or those persons to whom it is addressed. If you have received this email in error, please notify us immediately. Any attachments hereto may not be reproduced, distributed, or modified without the prior written consent of Lidl

On Fri, Jul 31, 2026 at 1:07 PM Luis Marcelino <Luis.Marcelino@psi.works> wrote:

John,
Sorry I missed your email earlier.
Was in a meeting with my team.
I have received some other ones, but nothing major that I am concerned with. Still waitin on the roofer and structural steel contractor.



Place Services Inc places the highest priority on the security and privacy of our clients. Therefore, we have put our efforts into ensuring that this message is free of errors and viruses. Despite our efforts, you should always scan all emails for any threats with proper software, as the sender does not accept liability for any damage inflicted by viewing the content of this email.

From: John Risher <john.risher@lidl.us>
Sent: Friday, July 31, 2026 12:06 PM
To: Luis Marcelino <Luis.Marcelino@psi.works>
Cc: Jens Byer <jens.byer@lidl.us>; Bobby McTeague <Bobby.McTeague@psi.works>; Tucker Teague <Tucker.Teague@psi.works>
Subject: Re: Lidl 1517 Norcross, GA - Price Increase Review

Hi Luis:

I am taking the bid award into the signing meeting at 1 PM. Have there been any more updates on cost?

Thanks!

John

John Risher
Regional Real Estate Director - CLT · Real Estate Region NC/SC
m: +15718678591 · john.risher@lidl.us



Lidl US, LLC · 3500 S Clark St · Arlington, VA 22202
www.lidl.com

Please consider the environment before printing this e-mail.

This e-mail, including any attachments, may include proprietary and confidential information of Lidl US and may only be read by the person or those persons to whom it is addressed. If you have received this email in error, please notify us immediately. Any attachments hereto may not be reproduced, distributed, or modified without the prior written consent of Lidl US.

On Wed, Jul 29, 2026 at 10:16 PM Luis Marcelino <Luis.Marcelino@psi.works> wrote:

Good Evening John and Jens,

The team and I have reviewed and received MOST of the costs from the SUBs with the exceptions of Roofing, Asphalt and Steel (Vulcraft Confirmed). We are mitigating as much as possible, as an example, we negotiated the Site Contractor's claims down 50% from what they said - can we provide this information at your request.

To ensure all requested price adjustments remain fair, defensible, and verifiable, we audited baseline Q1 2026 trade pricing against published commodity market indices (ChemAnalyst/ICIS, CRU/Platts, GDOT Asphalt Cement Index, EIA, AAA, LME, and BLS PPI data) through July 2026. This allows us to adjust strictly for true, realized market index movements rather than unverified supplier announcement targets.

Here is the breakdown of the verified index adjustments across all relevant scope categories:

Verified Market Index True-Up Summary

- **HDPE Storm Drainage Pipe:**
 - *Market Index Data:* Delivered virgin HDPE resin spot/contract pricing increased ~\$0.03/lb (~6.0%) between Q1 and July 2026. Since raw resin accounts for 60% - 75% of total pipe manufacturing costs, the verified index true-up for finished dual-wall HDPE

pipe is **7.5%**.

- **Steel / CMP & Underground Detention (UDS):**

- *Market Index Data:* CRU / Platts benchmark indices for hot-rolled and galvanized sheet steel rose **8.5%** over the Feb - July 2026 window.

- **Asphalt Paving & Liquid Binder:**

- *Market Index Data:* According to GDOT Asphalt Cement Index data, liquid binder increased ~28.5% (from ~\$561/ton in Feb to ~\$721/ton in mid-2026). When weighted against standard asphalt mix proportions (where liquid binder represents 15% - 20% of total installed asphalt paving cost), the net true-up for installed asphalt pavement is **~5.5% - 6.0%**.

- **Fuel & Earthwork/Hauling Operations:**

- *Market Index Data:* EIA Lower Atlantic and AAA Metro Atlanta diesel prices increased ~39.3% over baseline. Applying standard heavy civil equipment fuel burn baselines (20.0% fuel share of line-item operating costs), the effective line-item true-up is **7.86%**.


- **Aluminum Scope:**

- *Market Index Data:* Delivered US architectural and extrusion aluminum shapes adjusted **12.0% - 14.0%** over Q1 baselines.

- **Roofing Materials (Asphalt, TPO & Accessories):**

- *Market Index Data:* Realized manufacturer price adjustments across standard TPO and asphalt membranes run **5.0% - 8.0%**, with metal flashing/accessories adjusting up to **12.0%** due to Section 232 tariff updates.

While our research is not completed here since we are missing Asphalt, Roofing, and Structural Steel, we believe we will land somewhere in that \$100K vicinity for total cost.



Luis Marcelino
General Manager
GC Grocery Construction
717-951-3029 678-880-4777x278
4401 Gabriel Blvd Woodstock, GA 30188

[Placeservicesinc.com](https://placeservicesinc.com)

Place Services Inc places the highest priority on the security and privacy of our clients. Therefore, we have put our efforts into ensuring that this message is free of errors and viruses. Despite our efforts, you should always scan all emails for any threats with proper software, as the sender does not accept liability for any damage inflicted by viewing the content of this email.