

[illegible]

EXHIBIT F
Change Order

PROJECT NAME: #1517 Norcross, GA **DATE OF AGREEMENT:** _____
OWNER: Lidl US Operations, LLC **CONTRACTOR:** Place Services, Inc.
DATE OF THIS CHANGE ORDER: 8/25/2026 **CHANGE ORDER NUMBER:** 02

The Agreement between Owner and Contractor (the "Agreement") is changed as follows *(include a specific and detailed description of the change in the Agreement, including, where applicable, references to relevant paragraphs in the original Agreement, specific pages of the Contract Documents, or relevant sections of the Drawings and Specifications)*:

Allowance #01: building demolition & ACM abatement, charged to the Demolition Allowance. See PCO-002 (page 3), incorporated herein.

The Contract Time is hereby [increased] [decreased] by the following number of calendar days: 0

The Contractor hereby waives and releases any claim it may have against the Owner for any adjustment in the Contract Time resulting from, or related to, the change reflected in this Change Order, except as agreed to above.

The Contract Sum is hereby [increased] [decreased] by \$ 0.00.

The Contractor hereby waives and releases any claim it may have against the Owner for any adjustment in the Contract Sum arising out of, or related to, the changes reflected in this Change Order, including, but not limited to, any claim for damages due to delay, disruption, hindrance, impact, interference, inefficiencies or extra work arising out of, resulting from, or related to, the change reflected in this Change Order, except as agreed to above.

Original Contract Sum:	<u>\$7,958,879.00</u>
Net Change by Previous Change Orders:	<u>\$99,986.52</u>
Contract Sum before this Change Order:	<u>\$8,058,865.52</u>
[Increase] [Decrease] in this Change Order:	<u>\$0.00</u>
Contract Sum, as adjusted by this Change Order:	<u>\$8,058,865.52</u>
Substantial Completion Date, as adjusted previously:	<u>June 21, 2027</u>
[Increase] [Decrease] in Contract Time:	<u>0</u>
New Substantial Completion Date:	<u>June 21, 2027 (no change)</u>

Upon execution of this Change Order by Owner and Contractor, the above-referenced change shall become a valid and binding part of the original Agreement without exception or qualification, unless noted in this Change Order. Any language in proposals or other documents attached hereto that conflict with the terms contained herein is null and void.

Owner:	Owner:	Contractor:
<u>[Lidl US Operations, LLC]</u>	<u>[Lidl US Operations, LLC]</u>	<u>[Place Services, Inc.]</u>
By: _____	By: _____	By: _____
Name: _____	Name: _____	Name: <u>Luis Marcelino</u>
Title: _____	Title: _____	Title: <u>General Manager</u>

Lidl #1517 Norcross, GA

4990 Jimmy Carter Blvd, Norcross, GA 30093 | PSI Job 15170000GR



PROPOSED CHANGE ORDER PCO-002

Building Demolition & Abatement — Allowance #01 draw, incorporated in Change Order No. 02

PCO #:	PCO-002	Date Submitted:	8/25/2026
Submitted By:	Luis Marcelino, General Manager	Project Manager:	Bobby McTeague
Owner:	Lidl US Operations, LLC	Contractor:	Place Services, Inc.
Reason:	Owner allowance work — Demolition Allowance (SOV Line 100)	Status:	Pending approval
Subcontractor:	Cole's Construction (Subcontract No. 7)	Schedule Impact:	0 days (no change)
Incorporated In:	Change Order No. 02 — Exhibit F, page 2	Net to Contract Sum:	\$0.00

Description

ALLOWANCE #01 — Demolition of the existing building and abatement of the asbestos-containing materials (ACM) that must be removed before demolition: containment, removal and disposal of ACM floor mastic, carpet glue and carpet in the Main Event Hall, and removal of ACM roofing mastic at eight (8) roof vent penetrations, all by Cole's Construction. The cost is drawn against the \$225,000.00 Demolition Allowance carried in the Contract Sum (Schedule of Values Line 100), so the Contract Sum does not change.

Cost Breakdown

#	Item Name	Basis / Backup	Qty	Unit	Item Cost
1	Building Demolition (slabs, foundations, utility caps)	Cole's Demo Proposal (p. 5)	1.0	LS	\$96,550.00
2	Site Demolition (pavement, curb, utilities, fence, trees)	Cole's Demo Proposal (p. 5)	1.0	LS	\$51,850.00
3	Building HazMat Abatement - Main Event Hall	Cole's CO-02 (\$48,500 + 10%)	1.0	LS	\$53,350.00
4	Roof HazMat Abatement - 8 roof vents	Cole's CO-02 (\$2,800 + 10%)	1.0	LS	\$3,080.00
SUBCONTRACTOR SUBTOTAL					\$204,830.00
Final Markups: GC OH&P at 9.80% applied to \$204,830.00					\$20,073.34
THIS CHANGE ORDER — COST CHARGED TO DEMOLITION ALLOWANCE					\$224,903.34

Allowance Reconciliation

Demolition Allowance in Contract Sum (SOV Line 100)	\$225,000.00
Less: this change order (PCO-002)	(\$224,903.34)
Allowance remaining	\$96.66
Net change to Contract Sum	\$0.00

Clarifications

1. Cole's optional Debris & Content Removal line (\$5,500.00) is **not included**; the squatter debris will be cleared from the work area before abatement mobilizes.
2. The remainder of the roof and the mirror glue have not yet been sampled. Any additional ACM found must be removed before the demolition clearance letter and will be priced under a separate change order. Only \$96.66 of the allowance remains, so that work would increase the Contract Sum.
3. Backup: Cole's Demolition Scope Proposal (page 5); PSI Subcontractor Change Order (page 6); Cole's CO-02, 8/23/2026 (pages 7-8).

Submitter Signature - Luis Marcelino, Place Services, Inc.

Date

MEMORANDUM

Owner Change Order #02 — Transmittal for Signature

To: Jens Byer — Lidl US
From: Luis Marcelino, General Manager — Place Services, Inc.
CC: Bobby McTeague, Project Manager; Tucker Teague — Place Services, Inc.
Date: October 1, 2026
Re: Change Order No. 02 — Building Demolition & Abatement, Allowance #01 (PCO-002)

Jens,

Enclosed for execution is Change Order No. 02 on the Lidl contract form (Exhibit F). It reconciles Allowance #01, the \$225,000.00 Demolition Allowance carried in the Contract Sum (Schedule of Values Line 100), against the actual cost of demolishing the existing building and abating the asbestos-containing materials that must come out first. Because the cost is drawn from the allowance, **the Contract Sum does not change**. The cost breakdown is in PCO-002 (page 3), with Cole's Construction's demolition proposal and change order as backup.

Allowance Reconciliation

Building Demolition (Cole's Construction)	\$96,550.00
Site Demolition (Cole's Construction)	\$51,850.00
Building HazMat Abatement - Main Event Hall	\$53,350.00
Roof HazMat Abatement - 8 roof vents	\$3,080.00
GC OH&P at 9.80%	\$20,073.34
Cost charged to Demolition Allowance	\$224,903.34
Demolition Allowance (SOV Line 100)	\$225,000.00
Allowance remaining	\$96.66

Contract Sum and Time

Original Contract Sum	\$7,958,879.00
Net change by previous Change Orders (CO No. 01)	\$99,986.52
This Change Order No. 02	\$0.00
Contract Sum as adjusted	\$8,058,865.52
Contract Time / Substantial Completion	0 days / June 21, 2027 (no change)

Action Requested

Please have both Owner signatories sign Exhibit F (page 2) and return a fully executed copy to PSI. The remaining roof and mirror glue are not yet sampled; any additional ACM will be priced separately as an addition to the Contract Sum.

Enclosures

Page	Document
1	Lidl GC Change Order Template — Cost Itemization by Lidl Code / WBS
2	Exhibit F — Change Order No. 02 (signature document)
3	PSI Proposed Change Order PCO-002 — Cost Breakdown and Allowance Reconciliation
4	This memorandum
5	Backup — Cole's Construction Demolition Scope Proposal (\$148,400.00)
6	Backup — PSI Subcontractor Change Order, Cole's Construction CO-02 (reviewed and approved)
7-8	Backup — Cole's Construction Change Order CO-02, Asbestos Abatement (August 23, 2026)

Coles Construction

Brian Cole - (404) 984-5445

colesconstruction01@gmail.comwww.colesconstructionusa.com**DEMOLITION SCOPE PROPOSAL****Lidl Grocery Store #1517 – Norcross, GA 30093****Attn:** Luis

Below is the demolition scope and pricing being carried for this project. Please review and confirm you can hold these numbers, or flag any items that need adjustment.

DESCRIPTION	UNIT	QTY	UNIT PRICE	SUBTOTAL
Sawcut Existing Pavement	LF	700.00	\$3.50	\$2,450.00
Curb Removed	LF	400.00	\$8.50	\$3,400.00
Water Main, Valves, Blocks, ETC Removed	LS	1.00	\$3,500.00	\$3,500.00
Existing Storm, Sewer, Structures and Inlets Removed	LS	1.00	\$8,500.00	\$8,500.00
Fence Removal	LS	1.00	\$2,000.00	\$2,000.00
Building Demolition	LS	1.00	\$96,550.00	\$96,550.00
Site Signage, Trees, and Areas Removed	LS	1.00	\$2,500.00	\$2,500.00
Fixtures to be Removed	LS	1.00	\$1,500.00	\$1,500.00
Electrical & Service Lines Removed	LS	1.00	\$3,000.00	\$3,000.00
Asphalt Removal	SF	10,000.00	\$2.50	\$25,000.00
Demolition Total				\$148,400.00

Scope Notes:

- Sawcut all existing pavements at neat lines to allow clean tie-ins.
- Remove existing curb and any miscellaneous concrete, pads, or edges as necessary.
- Remove abandoned water mains, valves, thrust blocks, surface boxes, and conflicting appurtenances.
- Remove existing storm drainpipes, structures, inlets, junction boxes, and associated components interfering with new work.
- Fence removal for chain-link, ornamental, or temporary site fencing designated for demo.
- Building demolition (as carried) including slabs, foundations, utility disconnect/cap, and legal offsite disposal.
- Remove site signage, misc. features, landscape items, trees designated for demo, and site furnishings.
- Remove existing electrical lines, service runs, low-voltage, and abandoned conduits interfering with new work.
- Remove asphalt pavement in designated areas, haul offsite, and dispose legally.

Please confirm pricing and availability at your earliest convenience.



SUBCONTRACTOR CHANGE ORDER

Submission to General Contractor for review. Type only in light-gray cells — every Total, Subtotal, and the Grand Total calculate automatically.

1. CHANGE ORDER INFORMATION

SUBCONTRACTOR NAME	SUBCONTRACT #	SCO #	DATE SUBMITTED	PROJECT NAME	PROJECT #	SUBMITTED BY (NAME / TITLE)
Cole's Construction	7	CO-02	08/23/2026	Lidl #1517 Norcross, GA - Ground Up	#1517	Brian Cole, Owner
RELATED PCO/CO #	RELATED RFI #	SCHEDULE IMPACT (DAYS)	PRICING VALID UNTIL	PRIOR APPROVED SCOs (\$)	TRADE / SCOPE	
PCO-002	N/A	0	Not stated		\$0.00 Asbestos Abatement	

2. DESCRIPTION OF CHANGE

ADD asbestos abatement not included in Subcontract No. 7, by lower-tier sub Georgia Environmental: containment, removal and disposal of ACM floor mastic, carpet glue and carpet in the Main Event Hall, and removal of ACM roofing mastic at 8 roof vents. Required before demolition (ACM confirmed in Owner's NOVA ACM survey, 3/18/2021). Duration 5-9 days, no time extension. EXCLUDED: optional debris removal (\$5,500) and any ACM in unsampled roof areas / mirror glue (separate SCO if found).

Describe the added / deleted / revised scope, the reason (RFI response, field condition, design revision, GC direction), and the drawings / spec sections affected.

3. COST BREAKDOWN — Labor, Equipment, Material, Lower-Tier Subcontractor, Other

#	DESCRIPTION / ITEM	TYPE	QTY / HOURS	UNIT	RATE / UNIT COST (\$)	TOTAL (\$)	REFERENCE / NOTES
1	Main Event Hall ACM floor mastic, carpet glue & carpet	Subcontractor	1.0	LS	\$48,500.00	\$48,500.00	Georgia Environmental
2	Remove 8 roof vents w/ ACM roofing mastic	Subcontractor	1.0	LS	\$2,800.00	\$2,800.00	Georgia Environmental
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							

4. SUMMARY

LABOR	EQUIPMENT	MATERIAL	LOWER-TIER SUB	OTHER	SUBTOTAL	MARKUP / OH&P (%)	MARKUP (\$)	TOTAL THIS SUBCONTRACTOR CHANGE ORDER
\$0.00	\$0.00	\$0.00	\$51,300.00	\$0.00	\$51,300.00	10.0%	\$5,130.00	\$56,430.00

5. BACKUP & SUBMISSION

BACKUP DOCUMENTS ATTACHED (quotes, invoices, time sheets, photos, drawings marked up)

1) Cole's Construction Demolition Scope Proposal (\$148,400, base subcontract scope). 2) Cole's Construction CO-02, Asbestos Abatement (8/23/2026, \$56,430). Georgia Environmental proposal referenced, not attached.

SUBCONTRACTOR SIGNATURE

DATE

6. FOR GC USE ONLY — REVIEW

STATUS	APPROVED AMOUNT (\$)	DATE REVIEWED	REVIEWED BY	GC SIGNATURE
Approved	\$56,430.00	10/01/2026	Luis Marcelino, General Manager	
VARIANCE (APPROVED – REQUESTED)		\$0.00		

VALIDITY ASSESSMENT / REVIEWER NOTES (checked against subcontract, drawings, specs)

Valid add: Subcontract No. 7 covers demolition but no asbestos abatement; ACM confirmed in Owner's NOVA survey. 10% markup = subcontract / prime contract 4.2 sub cap; price reasonable. Optional \$5,500 debris excluded. Priced to Lidl in PCO-002 / CO #02 (Demolition Allowance); approval contingent on Lidl executing CO #02. Get Georgia Environmental's proposal for the file.

Legend: light-gray cells = type here; unshaded/darker-gray cells are formulas — don't type over them. Line 1 in the breakdown is an EXAMPLE — overwrite or clear it. Markup defaults to 10% (assumption) — set it to the rate in your subcontract. To add more lines, insert rows ABOVE the last line item so the totals ranges expand.

COLES CONSTRUCTION

Civil Site Development & General Contracting

CHANGE ORDER

Change Order No.:	CO-02	Date:	August 23, 2026
Project:	Lidl Grocery Store #1517	Project Location:	4990 Jimmy Carter Blvd, Norcross, GA
Contractor:	Coles Construction	Owner/GC:	GC Grocery Construction
GC Contact:	Luis Marcelino	Original Contract Date:	On file

Description of Change

This Change Order adds asbestos abatement scope of work at 4990 Jimmy Carter Blvd, Norcross, GA, that is not included in the original Contract. The work will be performed by Coles Construction's asbestos abatement subcontractor, Georgia Environmental (Matt Duncan), per their written proposal, and includes containment, removal, and disposal of asbestos-containing floor mastic, carpet glue, and carpet within the Main Event Hall, and removal of asbestos-containing roofing mastic at 8 roof vent penetrations. Coles Construction's standard 10% overhead & profit markup has been applied to the subcontractor's proposal in the amounts identified below.

Description	Subcontractor Proposal	O&P (10%)	Change Order Amount
Main Event Hall Abatement – Containment, removal & disposal of asbestos-containing floor mastic, carpet glue & carpet	\$48,500.00	\$4,850.00	\$53,350.00
Roof Vents – Removal of 8 roof vents with asbestos-containing roofing mastic	\$2,800.00	\$280.00	\$3,080.00
TOTAL CHANGE ORDER AMOUNT (Required Scope)	\$51,300.00	\$5,130.00	\$56,430.00
<i>Debris & Content Removal (Optional – waived in full if work area is cleared of squatter debris/waste by GC/Owner prior to abatement mobilization)</i>	\$5,000.00	\$500.00	\$5,500.00
TOTAL CHANGE ORDER AMOUNT (If Optional Debris Removal Included)	\$56,300.00	\$5,630.00	\$61,930.00

Notes & Clarifications

1. This Change Order reflects asbestos abatement scope identified following the project site visit and Georgia Environmental's subsequent proposal, which is not part of the original Contract scope.
2. Coles Construction's overhead & profit markup of 10% has been applied to the subcontractor's proposal in accordance with the Contract's change order provisions.
3. Containment for the Main Event Hall Abatement is limited to the necessary work areas; per the subcontractor, there is no mastic under the stage or raised seating platforms.

4. The Debris & Content Removal line item is optional and will be waived in full if the GC/Owner clears the existing debris and waste left behind by squatters from the work area prior to abatement mobilization.
5. The remainder of the roof and the mirror glue have not yet been sampled for asbestos content. If sampling identifies additional asbestos-containing material, that material will need to be removed prior to issuance of a final clearance letter for demolition, and will be addressed under a separate change order.
6. Estimated duration for this abatement scope is 5–9 days, depending on the difficulty of the mastic removal, and does not include any additional scope identified through further sampling.
7. The subcontractor requires a 50% deposit to secure the abatement schedule. Because the identified materials are non-friable mastics, a courtesy notification will be filed with GA EPD, and work is expected to begin the next business day after the Contract/subcontract is executed.
8. This adjustment applies to the asbestos abatement scope described above only and does not modify any other line item, scope, or condition of the original Contract.
9. Approval of this Change Order does not waive or modify any other terms and conditions of the Contract, which remain in full force and effect except as specifically modified herein.
10. All work associated with this Change Order shall be performed in accordance with the original Contract Documents, specifications, and referenced plans unless otherwise noted above.

COLES CONSTRUCTION

Signature

Brian Cole, Owner

Date: _____

GC GROCERY CONSTRUCTION

Signature

Luis Marcelino, General Manager

Date: _____