

MEETING MINUTES

Issued October 9, 2026



Project: Lidl US #1517, Norcross, GA (Ground Up)

Job #: 15170000GR

Meeting #: OAC-002

Type: OAC (weekly)

Date: Thursday, October 8, 2026

Attendees: Luis F. Marcelino (Place Services Inc.); Tucker Teague (Place Services Inc.); Tim Mauldin (Place Services Inc., Superintendent); Jens Byer (Lidl US); Chris Manes (CHA Consulting, Inc.); Gabriela Camarillo (Progressive Companies); John Rischer (Lidl US)

Copy to: Bobby McTeague (Project Manager, Place Services Inc.)

Prepared by: Luis F. Marcelino, Place Services Inc.

Discussion Items

1. Review of OAC-001 action items

- Closed: #1 mobilization confirmed for 10/5; #5 inspector contact information sent; #6 county inspector contacted; #8 Tucker Teague and Bobby McTeague added to project correspondence; #9 recurring OAC invite sent; #10 site visit scheduled; #11 fully executed contract uploaded to Procore.
- County inspector (OAC-001 #6): the inspector wants BMPs in place before work starts and will schedule the pre-construction meeting. BMP installation is scheduled for early next week.
- Carried forward, still open: #2 county pre-con for traffic / right-of-way (R.J. Haynes, awaiting confirmation; RFI-006); #3 county pre-con for utility work (Cole's Construction, awaiting confirmation); #4 forward county correspondence (Bobby McTeague / Tim Mauldin, ongoing); #7 civil plan revision resubmission (Chris Manes, to be submitted once BMPs are complete, est. week of 10/12/2026); #12 log the inflation item in Procore as a change item (Bobby McTeague / Tim Mauldin, by end of day 10/9/2026).

2. Abatement start and delay claim

- Abatement did not start as expected. The change in abatement contractor triggered a new statutory notice period, which delayed the abatement start.
- Place Services is sending the claim information for this delay to Lidl today, October 9, 2026. A claim number will be assigned once it is entered in the Claims Log. Related: PCO-002 (Allowance #01, building demolition and abatement; see Change Order Log).

*Action 1: Send claim information for the abatement delay (statutory notice period from the change in abatement contractor) to Lidl. **Owner:** Bobby McTeague / Tim Mauldin. **Due:** 10/9/2026*

3. Utility disconnects

- Follow-up is needed on disconnecting the existing utility services.

*Action 2: Follow up on existing utility disconnects. **Owner:** Bobby McTeague / Tim Mauldin. **Due:** **Date needed.***

4. New utility service applications

- New service applications need to be submitted to the utility providers for the new building.

*Action 3: Submit new service applications for the utilities. **Owner:** Progressive Companies (Gabriela Camarillo). **Due:** **Date needed.***

5. New site plans

- CHA will send in new site plans.

*Action 4: Send in new site plans. Owner: Chris Manes (CHA Consulting, Inc.). Due: **Date needed.***

6. Potential changes to utility design layout

- The current utility design layout may change once the utility providers complete their designs.
- Any change to the layout will be reviewed for cost and schedule impact before work proceeds.

*Action 5: Review utility provider designs and issue any required changes to the current utility layout. Owner: Chris Manes (CHA Consulting, Inc.). Due: After utility provider designs are complete. **Date needed.***

Action Item Summary

#	Action item	Responsible	Due	Status	Linked
1	Send claim information for the abatement delay to Lidl	Bobby McTeague / Tim Mauldin	10/9/2026	Open	Claim # pending; PCO-002
2	Follow up on existing utility disconnects	Bobby McTeague / Tim Mauldin	Date needed.	Open	
3	Submit new service applications for the utilities	Progressive Companies	Date needed.	Open	
4	Send in new site plans	Chris Manes (CHA)	Date needed.	Open	
5	Review utility provider designs; issue any required utility layout changes	Chris Manes (CHA)	After provider designs complete. Date needed.	Open	

Carried Forward from OAC-001

#	Action item	Responsible	Due	Status	Linked
001-2	Schedule county pre-con for traffic / right-of-way work	R.J. Haynes	Before any ROW work. Date needed.	Open	RFI-006
001-3	Schedule county pre-con for utility work	Cole's Construction	Before utility work. Date needed.	Open	
001-4	Forward county correspondence to Jens and Chris	Bobby McTeague / Tim Mauldin	Ongoing	Open	
001-7	Resubmit civil plan revisions	Chris Manes	After BMPs complete, est. week of 10/12/2026	Open	
001-12	Log inflation item in Procore as a change item	Bobby McTeague / Tim Mauldin	10/9/2026	Open	PCO pending

Items marked "Date needed" did not get a calendar due date in the meeting. Please confirm a date at the next OAC meeting.

Next Meeting

OAC-003, Thursday, October 15, 2026 (recurring Thursday-afternoon OAC meeting).

These minutes reflect the preparer's understanding of the discussion. Please send any corrections or additions within five (5) business days of receipt; otherwise they will be considered accurate.